

# Memorandum

**TAB 30**

**To:** CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

**CTC Meeting:** February 22-23, 2012

**Reference No.:** 3.6  
Action Item

**From:** NORMA ORTEGA  
Chief Financial Officer

**Prepared by:** Rachel Falsetti  
Division Chief  
Transportation Programming

**Subject:** **STATUS UPDATE ON STATE ROUTE 99 (SR 99) PROJECTS**

## **SUMMARY:**

The California Department of Transportation (Department) is providing an update on the State Route 99 (SR 99) projects remaining to be delivered and not yet allocated by the California Transportation Commission (Commission). The Department has performed an assessment on each project, and identified critical issues and then assigned a risk level.

As of February 2012, there are ten SR 99 projects totaling approximately \$400 million of bond funds yet to be allocated by the Commission. Of the remaining ten projects yet to be allocated, six are considered to have a medium risk for delivery. A risk assessment summary for each project is also included.

## **BACKGROUND:**

The Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 passed by the voters in November 2006 included \$1.0 billion for the State Route 99 Corridor. The Commission adopted guidance stating the SR 99 projects shall be awarded not later than December 31, 2012. The attached is a status update for the remaining \$400 million yet to be allocated.

#	Risk	Co	Rte	Project Title	CTC Meeting Allocation
1	Low	SAC	99	SR 99/Elverta Rd. Interchange	Feb-12
2	Low	SUT	99	SR 99/Riego Road Interchange	Mar-12
3	Medium Low	SUT	99	State Route 99/113 Interchange	Jun-12
4	Medium High	FRE	99	Island Park 6-Lane	Mar-12
5	Medium High	MAD	99	Ave 12 Interchange	Jun-12
6	Low	TUL	99	Goshen to Kingsburg Landscape	Jun-12
7	Medium High	TUL	99	Tulare to Goshen 6-Lane	June-12
8	Low	MER	99	Fwy Upgrade & Plainsburg I/C	Feb-12
9	Medium Low	SJ	99	Manteca Phase 3	Jun-12
10	Medium High	SJ	99	SR 99 (South Stockton) Widening	Apr-12

Definition of Risk

Low  - Projects within this category contain no known issues that will affect delivery.

Medium Low  - Projects within this category have identified delivery challenges that could still affect on-time delivery. Projects within this group are being actively managed to stay on approved schedules.

Medium High  - Projects within this category have numerous challenges. Projects are being aggressively managed to stay on the approved schedule.

High  - Without change, these projects cannot be delivered and funded consistent with the program requirements.

## SR99 Program Assessment

The Department has performed a project by project review to assess projects and identify critical items that remain to deliver each project and the level of risk associated with the remaining projects. The items have been listed here for Commission information and identified as either as right of way, environmental permitting, or design related risk. "Risk" is a judgment call at a point in time based on known issues. These issues have the ability to be resolved quickly or to turn into lengthy negotiations, and project risks change over time.

There is some concern about the time line for the 2012 Army Corp Nationwide Permit (NWP) re-authorization. The 2007 NWP will expire on March 18, 2012. Currently no SR99 projects that are advertised are impacted by this issue. The Department has spoken with the Corps and has been told that the 2012 Nationwide Permits should be reissued by the time the current permits expire on March 19th. If they issue the permit on schedule, there will not be any delays to projects due to the reissuance of the NWPs and regional conditions.

### CALTRANS DISTRICT 3

#### SACRAMENTO COUNTY

##### Elverta Road Interchange

Allocation Feb.                      Delivery Agency Sac County      Con Bond      \$23,110      Total Con \$28,400

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	12/1/10	1/5 /12	Apv End Design Date	12/1/10	2/10/12	None		
RWC#2								
1 residential parcel								
3 utilities to be relocated								
Overall Risk: <input checked="" type="checkbox"/> Low Critical Items: February 2012 allocation request. The project was delayed due to need to condemn for right of way and utility work. Physical possession RWC #1 received 2/10/12.								

#### SUTTER COUNTY

##### Riego Road Interchange

Allocation March                      Delivery Agency Caltrans      Con Bond      \$17,610      Total Con \$22,000

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	9/1/11	completed	Apv End Design Date	4/1/11	3/1/12	ACOE		3/24/12
RWC#2								
						RWQCB		3/24/12
Overall Risk: <input checked="" type="checkbox"/> Low Critical Items: Target March allocation in final negotiation with developer on mitigation.								

#### SR 99/113 Interchange

Allocation June                      Delivery Agency Caltrans      Con Bond      \$15,205      Total Con \$15,205

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	6/1/12	6/11/12	Apv End Design Date	6/1/12	6/18/12	None		
RWC#3W								
1 residential fee,								
2 TCE's, 3 PTE's								
Anticipate 1 uncontested RON								
Overall Risk: <input type="checkbox"/> Medium Low Critical Items: Risk is related to the late delivery schedule.								

**CALTRANS DISTRICT 6**

**FRESNO COUNTY**

**Island Park 6-Lane**

Allocation March Delivery Agency Caltrans Con Bond \$54,000 Total Con \$54,000

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	5/1/12	3/1/12	Apv End Design Date	3/1/12	3/1/12	F&G, ACOE, RWQCB	3/1/12	
RWC#3W						Flood Protection	3/23/12	
2 residential, 5 commercial parcels		9/2012				State Lands	3/1/12	
4 uncontested RON's anticipated.		2/2012						
UPRR agreement		1/17/12(A)						
Overall Risk: ● Medium High Critical Items: Risk is due to the number of RONs and permit negotiations.								

**MADERA COUNTY**

**Ave 12 Interchange**

Allocation June Delivery Agency Caltrans Con Bond \$43,600 Total Con \$50,000

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	7/1/12	5/1/12	Apv End Design Date	5/1/12	5/1/12	F&G, ACOE	5/1/12	
RWC#3W						RWQCB	5/1/12	
7 residential, 10 commercial parcels		5/1/12	C&M agreement		5/1/12			
Anticipate 1 contested RON's.		5/1/12	Freeway Agreement resolution of change		5/1/12			
8 utility agreements.		5/1/12						
Overall Risk: ● Medium High Critical Items: Risk is associated with securing necessary right of way. Additional funds are need for Right of way capital and support which is proposed to be funded with STIP. Possible March or April RON.								

**TULARE COUNTY**

**Tulare to Goshen 6 Lane**

Allocation June Delivery Agency Caltrans Con Bond \$40,000 Total Con \$40,000

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	4/20/12	4/20/12	Apv End Design Date	5/3/12	5/3/12	F&G, RWQCB	5/2/12	
RWC#2						BO amendment	3/15/12	
1 utility agreement		4/20/12	Design Exception		3/15/12			
RR C&M Agmt		4/20/12	Longitudinal utility exception approval.		3/1/12			
Overall Risk: ● Medium High Critical Items: The risk is associated with railroad C&M agreement and permits.								

**Goshen to Kingsburg Landscape**

Allocation June Delivery Agency Caltrans Con Bond \$5,000 Total Con \$5,000

RW Risks		Target	Design Risks		Target	Permit Risks		Target
Apv End RW Date	8/1/13	6/7/12	Apv End Design Date	9/16/13	6/7/12	None		
RWC#2								
Overall Risk: ☑ Low Critical Items: This project is schedule for a June allocation, no known issues.								

**CALTRANS DISTRICT 10**

**MERCED COUNTY**

**Plainsburg Interchange & Freeway**

Allocation February Delivery Agency Caltrans Con Bond \$94,700 Total Con \$94,700

RW Risks		Target	Design Risks		Target	Permit Risks	Target
Apv End RW Date	9/1/10	Complete	Apv End Design Date	9/1/10	Complete	None	
RWC#2							
Overall Risk: <input checked="" type="checkbox"/> Low Critical Items: The project is ready to be allocated at February CTC meeting.							

**SAN JOAQUIN COUNTY**

**Manteca Phase 3**

Allocation June Delivery Agency SJCOG Con Bond \$6,010 Total Con \$85,471

RW Risks		Target	Design Risks		Target	Permit Risks	Target
Apv End RW Date	3/1/12	3/1/12	Apv End Design Date	7/2/12	6/2/12	None	
RWC#3W							
2 residential, 1 mixed use parcels							
6 agricultural, 4 commercial parcels							
6 utility agreements							
Overall Risk: <input type="checkbox"/> Medium Low Critical Items: The risk is in the efforts to accelerate delivery.							

**South Stockton Widening**

Allocation April Delivery Agency Caltrans Con Bond \$101,100 Total Con \$154,000

RW Risks		Target	Design Risks		Target	Permit Risks	Target
Apv End RW Date	1/1/12	3/1/12	Apv End Design Date	2/1/12	3/30/12	ACOE	11/2/11 (A)
RWC#3W						F&G	12/28/11 (A)
3 residential, 13 commercial parcels			C&M Agreement letter		3/1/12	RWQCB	2/15/12 (A)
2 public use, 1 railroad parcel						CVFP	3/23/12
4 uncontested RON's anticipated			12 utility agreements		4/1/12		
Overall Risk: <input type="checkbox"/> Medium High Critical Items: Risk is related to the number of parcels and agreements in addition to obtaining permits.							

Dollars are in \$1,000's.