

California Transportation Commission										
June 11, 2013 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension	Recommendations		
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
171	2.8a.(1)	Project Allocation (STIP- Transit)	1	04-2174E	SCL	SCVTA	20 months	20 months	20 months	Additional studies delayed NEPA approval
172	2.8a.(2)	Project Allocation (STIP- Loc Admin)	1	01-0302I	HUM	Arcata	8 months	8 months	8 months	Additional environmental & public input
			2	01-2257	HUM	Humboldt County	6 months	6 months	6 months	Old survey data delayed RW & design
			3	01-2289	HUM	Blue Lake	4 months	4 months	4 months	Historic structures required redesign
			4	02-2399D	TRI	Trinity County	10 months	10 months	10 months	Additional environmental delayed design
			5	02-3124H	BUT	Butte County	14 months	14 months	14 months	Additional studies delayed NEPA, PS&E
			6	03-3194	YOL	Woodland	20 months	20 months	20 months	<b>Deny</b> <b>Uncertain, lapse and reprogram</b>
			7	06-6555	KER	Taft	8 months	8 months	8 months	Coordination w/overlapping development
			8	09-2034	INY	Inyo County	18 months	18 months	18 months	To align with PS&E and CON timelines
			9	09-2586	INY	Inyo County	18 months	18 months	18 months	To align with PS&E and CON timelines
			10	09-2561	MNO	Mono County	6 months	6 months	6 months	Additional studies delayed CEQA
			11	75-6045K	SOL	Fairfield	12 months	12 months	12 months	Lack of cert delayed C&M agreements
173	2.8a.(3)	Project Allocation (STIP- Rail)	1	75-2095	SAC	Caltrans-Rail	20 months	20 months	20 months	Site selection depends on new HSR MOU
174	2.8a.(4)	Project Allocation (STIP- Rail)	1	75-2081	SJ	Caltrans-Rail	20 months	20 months	20 months	Site selection depends on new HSR MOU
175	2.8a.(5)	Project Allocation (Local-Admin On-System)	1	03-3782	GLE-5	Willows	12 months	12 months	12 months	To coordinate w/overlapping CT project
			2	03-3783	GLE-5/32	Orland	12 months	12 months	12 months	To coordinate w/overlapping CT project
			3	03-3915	GLE-5/162	Willows	12 months	12 months	12 months	To coordinate w/overlapping CT project
176	2.8a.(6)	Project Allocation (State-Admin On-System)	1	01-1047	DN-199	Caltrans-STIP	2 months	2 months	2 months	Environmental recirculated for public input
			2	04-0789E	SON-101	Caltrans-STIP	6 months	6 months	6 months	Revising metric specs back to English
177	2.8b.(1)	Contract Award (State-Admin On-System)	1	03-3296	ED-50	Caltrans-SHOPP	6 months	6 months	6 months	Not awarded to low bidder due to protests
			2	04-5302C	SOL-80	Caltrans-SHOPP	6 months	6 months	6 months	Low bidder non-responsive, to next bidder
			3	07-0309N	LA-10	Caltrans-SHOPP	6 months	6 months	6 months	Property transfer delayed by DOF review
178	2.8b.(2)	Contract Award (STIP- Transit)	1	08-1114	RIV	RCTC	20 months	20 months	20 months	Court decertified environmental document
179	2.8c.	Project Completion (STIP- Loc Admin TE)	1	07-4091	LA	Los Angeles	9 months	10 months	10 months	High local participation requires more time
180	2.8d.(1)	Proj Dev Expenditures (STIP- Transit)	1	04-2174B	SCL	SCVTA	20 months	20 months	20 months	Past and present legal challenges
181	2.8d.(2)	Proj Dev Expenditures (STIP- Loc Admin)	1	02-2182	TEH	Tehama County	9 months	9 months	9 months	Resurvey delayed roadway/bridge design
			2	02-2399D	TRI	Trinity County	6 months	6 months	6 months	Design delayed by alignment selection
			3	04-5301	SOL	Solano TA	8 months	8 months	8 months	Agreement issues delayed final design
			4	09-2586	INY	Inyo County	6 months	6 months	6 months	Design scheduled for Dec'13 allocation
			5	11-7421U	SD	SANDAG	12 months	12 months	12 months	Additional alternatives on final alignment
			6	11-7421W	SD	SANDAG	6 months	6 months	6 months	Additional threatened species survey