

California Transportation Commission										
October 8, 2013 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension	Recommendations		
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
86	2.8b.(1)	Contract Award (STIP Locally-Admin)	1	06-6537	TUL	Dinuba	3 months	3 months	3 months	Redesign intersection to comply with ADA
			2	11-7421X	SD	SANDAG	12 months	12 months	12 months	Coordination with CCC/SDG&E delayed adv
			3	06-B002Q	FRE	Kingsburg	6 months	6 months	6 months	Adjoining project interferes, wait to complete
87	2.8b.(2)	Contract Award (SLPP Locally-Admin)	1	11-xxxx	IMP	Calexico-5th St	6 months	6 months	6 months	Repair manholes/sewer prior to construction
			2	11-xxxx	IMP	Calexico-downtown	6 months	6 months	6 months	Repair manholes/sewer prior to construction
			3	08-xxxx	RIV	Corona	12 months	12 months	12 months	Additional funding needed to award
			4	11-xxxx	IMP	Imperial	2 months	2 months	2 months	Withdrawn prior to meeting, awarded
			5	12-xxxx	ORA	Mission Viejo	6 months	6 months	6 months	Grade adjoining project prior to construction
88	2.8b.(3)	Contract Award (State-Admin On-System)	1	08-0238L	SBD-95	Caltrans-SHOPP	2 months	2 months	2 months	Withdrawn prior to meeting, awarded
			2	11-0972	IMP-86	Caltrans-SHOPP	6 months	6 months	6 months	Bids high, downscope and re-advertise
			3	10-0196	MER-99	Caltrans-STIP-TE	3 months	3 months	3 months	Withdrawn prior to meeting, awarded
89	2.8b.(4)	Contract Award (SLPP Loc-Adm On-System)	1	08-0007J	RIV-10	Palm Desert	3 months	3 months	3 months	Delay in acquiring E-76 authorization
90	2.8b.(5)	Contract Award (Prop 1A- Transit)	1	07-xxxx	LA	LACMTA	6 months	6 months	6 months	Lengthy procurement for large D/B contract
91	2.8b.(6)	Contract Award (SLPP Loc-Adm On-System)	1	08-0225J	SBD-62	SANBAG	3 months	3 months	3 months	Delay in acquiring E-76 authorization
92	2.8c.(1)	Project Completion (LBSRA- Loc Bridge)	1	11-xxxx	SD	Del Mar	20 months	20 months	20 months	Halt bridge constr, relocate gas line, restart
93	2.8c.(2)	Project Completion (STIP- Transit)	1	07-4024	LA	SCRRA	3 months	3 months	3 months	Delay in LADWP power system upgrade
94	2.8c.(3)	Project Completion (SLPP/Prop 1A- Transit)	1	VAR-xxxx	VAR	SCRRA	20 months	20 months	20 months	Delays in developing PTC software
95	2.8c.(4)	Project Completion (Prop 116- Transit)	1	VAR-xxxx	VAR	SCRRA	20 months	20 months	20 months	Delays in developing PTC software