

## Memorandum

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 29, 2014

Reference No.: 3.2a.  
Information Item

From: STEVEN KECK  
Acting Chief Financial Officer

Prepared by: Rachel Falsetti  
Division Chief  
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

### **SUMMARY:**

The California Department of Transportation is presenting this item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Year (FY) 2012-13 and FY 2013-14.

In FY 2012-13, the California Transportation Commission (Commission) voted 278 state-administered State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of December 26, 2013, 265 projects totaling \$1.75 billion have been awarded. Funds for one project have lapsed.

In FY 2013-14, the Commission has voted 119 state-administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of December 26, 2013, 38 projects totaling \$576.8 million have been awarded.

### **BACKGROUND:**

Starting with July 2006 allocations, projects are subject to Resolution G-06-08 (adopted June 8, 2006), which formalizes the condition of allocation that requires projects to be ready to proceed to construction within six months of allocation. The policy also requires that projects that are not awarded within four months of allocation be reported to the Commission.

**FY 2012-13 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
August 2012	74	\$484,107	74	0	\$408,644	0	39	56
September 2012	15	\$88,281	14	0	\$70,659	1	7	13
October 2012	18	\$35,814	18	0	\$34,465	0	12	17
December 2012	26	\$133,477	25	0	\$94,967	1	18	24
January 2013	14	\$53,491	14	0	\$46,820	0	12	13
March 2013	40	\$120,390	40	0	\$117,158	0	33	39
May 2013	47	\$278,203	40	1	\$188,602	6	23	40
June 2013	44	\$557,253	40	0	\$489,380	4	16	35
<b>TOTAL</b>	<b>278</b>	<b>\$1,751,016</b>	<b>265</b>	<b>1</b>	<b>\$1,450,695</b>	<b>12</b>	<b>160</b>	<b>237</b>

- Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.  
2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.  
3. FY 2012-13 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

**FY 2013-14 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
August 2013	58	\$321,690	42	0	\$132,050	16	35	42
October 2013	34	\$149,696	17	0	\$29,058	17	17	17
December 2013	27	105,410	8	0	\$13,450	19	8	8
<b>TOTAL</b>	<b>119</b>	<b>\$576,796</b>	<b>67</b>	<b>0</b>	<b>\$174,558</b>	<b>52</b>	<b>60</b>	<b>67</b>

- Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.  
2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.  
3. FY 2013-14 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

Attachment

## FY 2012-13 Project Allocation Status

Dist-PPNO	EA	Co-Rte	Work Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
07-0309S	1170U	LA-10	Construct HOV lanes, widen bridges, and realign ramps.	27-Sep-12	31-Dec-13	\$8,260	Bids opened 12/19/13. Pending award. A time extension for this project was approved on 5/4/13.
07-0309N	1170U	LA-10		6-Dec-12	31-Dec-13	\$34,200	
07-4507	4T560	LA-107	Intersection improvements.	6-May-13	31-May-14	\$310	All bids were rejected. A time extension for this project was approved on 12/10/13.
01-0125X	26202	MEN-101	Willits Bypass mitigation project.	7-May-13	31-Jul-15	\$26,290	Project will be re-advertised. A time extension for this project was approved on 12/10/13.
04-0107F	4A260	ALA-580	Install and upgrade Metal Beam Guard Rail.	7-May-13	30-Apr-14	\$507	Bids opened 12/11/13. Pending award. A time extension for this project was approved on 12/10/13.
06-6547	0M420	FRE-180	Construct concrete barrier.	7-May-13	31-Mar-14	\$446	Advertise date 12/30/13. Bid opening date 2/12/14. A time extension for this project was approved on 12/10/13.
11-0129D	0223U	SD-5	Re-align and widen Genesee southbound off-ramp.	7-May-13	31-May-15	\$8,000	Project is to be re-advertised. A time extension for this project was approved on 12/10/13.
11-0129P	06500	SD-5		7-May-13	31-May-15	\$8,423	
11-0972	07670	IMP-86	Construct maintenance facility.	7-May-13	31-May-14	\$9,773	Project will be re-scoped and re-advertised due to high bids received. A time extension for this project was approved on 10/8/13.
11-0778	00270	SD-5	Construct auxiliary lane and widen connector.	11-Jun-13	31-Dec-13	\$5,052	Project advertised on 9/3/13. Bid opening date 1/16/14. Concurrent time extension I being requested.
11-1008	26501	SD-163	Repair and restore important features of historic corridor.	11-Jun-13	31-Dec-13	\$5,272	Advertise Date 1/20/14. Bid opening date 2/27/14. Concurrent time extension I being requested.
11-1032	40670	SD-5	Rehabilitate pavement.	11-Jun-13	31-Dec-13	\$53,315	Advertise Date 12/9/13. Bid opening date 2/13/14. Concurrent time extension is being requested.

## FY 2013-14 Project Allocation Status

Dist-PPNO	EA	Co-Rte	Work Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
04-0483J	2A250	SCL-152	Realign roadway and construct retaining wall.	10-Jul-13	31-Jan-14	\$18,394	Project advertised on 8/19/13. Bid opening date 4/29/14. Concurrent time extension I being requested.
01-0181A	40280	MEN-101	Rehabilitate culverts and construct rock weir.	6-Aug-13	28-Feb-14	\$1,525	Advertise Date 1/20/14. Bid opening date 2/26/14.
03-3118	2F150	ED-49	Widen highway for left turn channelization.	6-Aug-13	28-Feb-14	\$1,250	Bids opened 9/25/13. Pending award.
03-5095	3E100	PLA-80	Improving Vertical Clearance.	6-Aug-13	28-Feb-14	\$26,122	Bids opened 11/6/13. Pending award.
04-5301L	0A534	SOL-80	Realign I-80 to connect directly with the I-80/SR-12 interchange.	6-Aug-13	28-Feb-14	\$26,952	Bids opened 11/20/13. Pending award.
04-0044C	0A710	ALA-880	Widen roads, reconstruct ramps with HMA, replace 2 conc overcrossings.	6-Aug-13	28-Feb-14	\$62,133	Project advertised on 9/30/13. Bid opening date 2/5/14. Concurrent time extension is being requested.
04-0756F	1A290	SON-12	Replace bridge and widen approaches.	6-Aug-13	28-Feb-14	\$10,578	Project advertised on 8/26/13. Bid opening date 1/8/14.
04-0159N	1A671	ALA-580	Rehabilitate Bridge Deck.	6-Aug-13	28-Feb-14	\$7,996	Bids opened 9/25/13. Pending award.
04-8085A	2A620	SOL-12	Widen shoulders and intersections and place HMA.	6-Aug-13	28-Feb-14	\$2,936	Bids opened 11/6/13. Pending award.
04-0609K	4A510	SF-280	Hinge Replacement	6-Aug-13	28-Feb-14	\$6,994	Bids opened 12/4/13. Pending award.
04-0392C	4S050	SCL-9	Construct Tie-Back wall and a new drainage systems.	6-Aug-13	28-Feb-14	\$1,939	Bids opened 10/9/13. Pending award. Concurrent time extension is being requested.
04-0322C	4S450	MRN-1	Construct steel soldier piles and install MBGR.	6-Aug-13	28-Feb-14	\$1,150	Delay to award due to bidders qualifications. Concurrent time extension is being requested.
07-4156	21595	LA-5	Widening freeway and reconstruct overhead and overcrossing structures	6-Aug-13	28-Feb-14	\$7,000	Project advertised on 10/14/13. Bid opening date 1/9/14. Concurrent time extension is being requested.
07-4437	3X390	LA-1	Construct steel solder pile wall	6-Aug-13	28-Feb-14	\$2,678	Bids opened 11/7/13. Pending award.
10-7364	0G350	SJ-12	Rehabilitate bridge deck.	6-Aug-13	28-Feb-14	\$1,178	Project will be awarded by deadline.
12-3577A	0H208	ORA-55	SLOPE REPAIR	6-Aug-13	28-Feb-14	\$4,860	Bids opened 11/7/13. Pending award.