

California Transportation Commission										
June 25, 2014 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension		Recommendations	
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
93	2.8a.(1)	Project Allocation (STIP- Loc Admin)	1	01-0302F	HUM	Eureka	4 months	4 months	4 months	To conduct surveys next flowering season
			2	01-4517	MEN	Mendocino County	12 months	12 months	9 mths (3/31/15)	FEMA requirements delayed PA&ED
			3	01-4563	MEN	Ukiah	18 months	18 months	16 mths (10/31/15)	Additional scope expanded environmental
			4	02-2464	TRI	Trinity County	9 months	9 months	9 months	Allow time to program in 2015 FTIP
			5	03-1315	GLE	Willows	12 months	12 months	Deny	Reason not unforeseen
			6	03-1316	GLE	Willows	12 months	12 months	Deny	Reason not unforeseen
			7	03-3123C	COL	Colusa County	20 months	20 months	20 months	Historic Property Report, SHPO evaluation
			8	03-3124H	BUT	Butte County	20 months	20 months	Deny	Lapse R/W and reprogram to CON
			9	04-2127L	VAR/IIP	BART	12 months	12 months	8 mths (2/28/15)	Sponsor change, coordinate in 7 counties
			10	05-2302	SLO	Pismo Beach	20 months	20 months	20 months	Finish design and relocate several utilities
			11	05-2363	SCR	Capitola	11 months	11 months	Deny	Uncertain, lapse and reprogram
			12	06-6565	TUL	Visalia	10 months	10 months	10 months	Complex negotiations with new rail r/w owner
			13	09-2517C	INY	Inyo County	16 months	16 months	16 months	SHPO, LADWP, OSA reviews of recovery plan
			14	10-3K59	SJ	SJ County	20 months	20 months	Deny	Uncertain, lapse and reprogram
94	2.8a.(3)	Project Allocation (State-Admin On-System)	1	01-4498	MEN-1	Caltrans-STIP	6 months	6 months	6 months	Special coop requirements for on-system
			2	03-4625	VAR	Caltrans-STIP	5 months	5 months	5 months	Contract with Fish and Wildlife for studies
			3	05-2272	VAR	Caltrans-STIP	4 months	4 months	4 months	Non-conventional work delayed PS&E
			4	06-0106Y	TUL-216	Caltrans-STIP	9 months	9 months	9 months	Delayed by revisions to parent project
			5	06-4330Y	KIN-198	Caltrans-STIP	6 months	6 months	6 months	Drought will delay planting to rainy season
			6	07-2808	LA-5	Caltrans-STIP	12 months	12 months	12 months	RONs led to high number of condemnations
			7	08-0174L	SBD-15	Caltrans-STIP	6 months	6 months	6 months	Permits, utility agreements and PUC app
			8	08-0175N	SBD-15	Caltrans-STIP	6 months	6 months	6 months	Permits, utility agreements and PUC app
			9	10-0944M	STA-132	Caltrans-STIP	20 months	20 months	20 months	Toxic Substances RAP delayed PA&ED
95	2.8b.(1)	Contract Award (State-Admin On-System)	1	04-0702A	SM-101	Caltrans-STIP	3 months	3 months	3 months	Bid opening extended for multiple bid inquiries
96	2.8b.(2)	Contract Award (STIP Locally-Admin)	1	07-4541	LA	Long Beach	20 months	20 months	Deny	No unforeseen reason for CONST delay
			2	01-3070	LAK	Lake County	3 months	3 months	3 months	Late FTIP amendment delayed E-76
97	2.8c.(1)	Project Completion (STIP- Transit)	1	03-3173	YOL	SACOG/Unitrans	8 months	8 months	8 months	Adopt new technology to complete project
98	2.8d.(1)	Proj Dev Expenditures (LBSRA- Loc Bridge)	1	05-xxxx	SCR	Santa Cruz	20 months	20 months	20 months	Lengthy negotiations with boat dock tenants
99	2.8d.(2)	Proj Dev Expenditures (STIP- Loc Admin)	1	01-0302D	HUM	Eureka	3 months	3 months	3 months	Clean up delayed PA&ED, which delayed PS&E
			2	01-0302K	HUM	Eureka	3 months	3 months	3 months	Clean up delayed PA&ED, which delayed PS&E
			3	01-0302J	HUM	Humboldt County	3 months	3 months	3 months	Permit and license for geotechnical exploration
			4	02-2333	TEH	Tehama County	9 months	9 months	Deny	No unforeseen reason for PA&ED delay
			5	02-2334	TEH	Tehama County	9 months	9 months	Deny	No unforeseen reason for PA&ED delay
			6	02-2480	LAS	Susanville	16 months	16 months	12 mths (6/30/15)	E-76 delay, biological study window missed
			7	09-2528	INY	Inyo County	20 months	20 months	Deny	No unforeseen reason for PA&ED delay
100	2.8d.(3)	Proj Dev Expenditures (St-Adm On-System)	1	10-5264A	MER-99	Caltrans-STIP	6 months	6 months	6 months	Delays in relocating PG&E gas line