

RE-ENVISIONING DOYLE DRIVE

PRESIDIO PARKWAY

Project Update

California Transportation Commission

Thursday June 25 , 2015



Two Phases – DBB & P3



Existing Facility Prior to Construction



Phase 1 Detour Stage - DBB



Presidio Parkway





High Viaduct 101 / 1 Interchange—Jun 3, 2015

High Viaduct NB 101





At-Grade Section between Battery Tunnels and Main Post Tunnels—Jun 3, 2015

Main Post Tunnels & Tennessee Hollow Bridges





Main Post Tunnels – Jun 3, 2015

NB 101 Mainline / Retaining Wall 117





Girard Interchange Undercrossing – Jun 3, 2015

Girard Interchange Undercrossing



CTC Tour – May 18, 2015



July 9, 2015 Weekend Traffic Switch Details

- ▶ Full Closure of Doyle Drive
- ▶ Golden Gate Bridge, NB 1 and SB 1 will remain open
- ▶ Mason Steet in the Presidio will remain open
- ▶ Closure Start Time: 10:00 PM on Thursday July 9th
- ▶ Pickup Time: 5:00 AM on Monday July 13th
- ▶ 79 hour construction schedule
- ▶ 4 Primary Work Locations
- ▶ Critical Paths – Mainline 101 CRCP between Main Post and Battery Tunnels and Richardson Tie-In
- ▶ There are large grade differences at Richardson and along the mainline. The work cannot be split into two weekends.

Traffic Switch Primary Work Areas



Toll Plaza



Girard I/C



Mainline CRCP

Richardson



Project Schedule

▶ Completion of Contracts 1-4	Fall 2012
▶ CTC vote to adopt P3	5/20/2010
▶ P3 Agreement Executed	1/07/2011
▶ Notice to Proceed 1 – Design	4/01/2011
▶ Financial Close	6/24/2012
▶ Notice to Proceed 3 – Construction	11/06/2012
▶ Notice to Proceed 2 – O&M during Construction	3/08/2013
▶ Traffic Switch	7/09/2015 to 7/13/2015
▶ Substantial Completion	9/24/2015
▶ Final Acceptance	9/23/2016
▶ Milestone Payment Due	45 days after Substantial Completion
▶ O&M Phase (30 year term)	9/24/2015 to 9/24/2045



QUESTIONS?

