

California Transportation Commission										
January 22, 2015 Meeting - Extension Requests / Staff Recommendations										
Agenda							Extension	Recommendations		
Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Request	Caltrans	CTC Staff	Notes
65	2.8b.(1)	Contract Award (STIP Loc-Admin On-System)	1	05-2376	SLO-41	Atascadero	3 months	3 months	3 months	Low bidders disqualified, repackage and rebid
66	2.8b.(2)	Contract Award (STIP On-System)	1	05-2266	SB-101	Caltrans-STIP	6 months	6 months	6 months	Delay in executing agreement with CCC
			2	06-6613	KER-46	Kern County	5 months	5 months	5 months	Encroachment permit delay for local on-system
67	2.8c.(1)	Project Completion (STIP Locally-Admin)	1	05-6500	SCR	SCCRTC	18 months	18 months	6 months	Time to negotiate and settle claims
68	2.8c.(2)	Project Completion (STIP Rail)	1	75-2030	SJ	Caltrans-Rail	4 months	4 months	4 months	Delay by seasonal access to project location