

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: March 16–17, 2016

Reference No.: 3.12
Information Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Gary Cathey, Chief
Division of Aeronautics

Subject: FISCAL YEAR 2015–16 – 2nd QUARTER AIRPORT IMPROVEMENT PROGRAM (AIP) AND ACQUISITION AND DEVELOPMENT (A&D) PROJECTS REPORTS

The attached reports include the California Department of Transportation’s Division of Aeronautics Second Quarter reports for Fiscal Year 2015–16 for the Airport Improvement Program and the Acquisition and Development Projects. These reports have been discussed with the staff of the California Transportation Commission.

Attachments

1. Airport Improvement Program
2. Acquisition and Development Projects Report



**Fiscal Year 2015–2016
Second Quarter Report**

**Division of Aeronautics
Airport Improvement Program**

**Report to the
California Transportation
Commission**

BACKGROUND:

The California Department of Transportation (Department) Division of Aeronautics Program is funded by the Aeronautics Account in the State Transportation Fund. It is prepared in accordance with the California Public Utilities Code (PUC), sections 21683 and 21706.

Section 21683.20 of the PUC provides that the Department, upon allocation by the California Transportation Commission (Commission), may provide a matching grant to a public entity for five percent of the amount of a federal Airport Improvement Program (AIP) grant.

Each year the Commission approves a set-aside to match AIP grants. This allocation provides the authority for the Department to subvent matching funds to individual projects as requested by airport sponsors.

The Department provides the Commission with quarterly reports on the status of all sub-allocations made for State AIP Matching grant funds. It should be noted the Aeronautics Account is a continuously appropriated account, and any unused funds would revert to the Aeronautics account for use in future fiscal years.

STATUS:

At its December 2015 meeting, the Commission allocated an additional \$1,000,000 for the set-aside AIP Matching Grant for Fiscal Year 2015–16 bringing the total AIP Match from \$1,000,000 to \$2,000,000. The Department has sub-allocated a total of \$1,623,984 to 38 projects. There is \$376,016 allocation authority remaining at the end of the second quarter.

Aid to Airports Matching Grant Program

Airport	Sponsor	Project Description	Date Executed	Total Project Costs	AIP Grant Amount	State Match Amount
Camarillo	County of Ventura	Pavement Rehabilitation for Airport Apron	08/19/2015	\$ 268,299	\$ 241,469	\$ 12,073
Big Bear	Big Bear Airport District	Rehabilitate Runway 08/26 Lighting, Phase 1, design	09/03/2015	\$ 157,500	\$ 141,750	\$ 7,088
Westover Field	County of Amador	Install Weather Reporting Equipment (replace existing Aviation Weather Observation Systems III)	09/03/2015	\$ 111,111	\$ 100,000	\$ 5,000
Westover Field	County of Amador	Design: Rehabilitate Runway 01/19 (crack seal)	09/03/2015	\$ 55,555	\$ 50,000	\$ 2,500
Mojave	East Kern Airport District.	Rehabilitate Runway 8/26, Rehabilitate Runway 8/26 Lighting, Install Airfield Guidance Signs	09/03/2015	\$ 480,000	\$ 432,000	\$ 21,600
California City	City of California City	Rehabilitation of Taxiway 'D', Taxiway Way 'E,' and West end of Taxiway 'A'	09/08/2015	\$ 865,405	\$ 778,865	\$ 38,943
Shafter-Minter Field	Minter Field Airport District	Taxiway 'A' Extension Project including Taxiway 'C' Removal; Installation of Runway 8/26 Vertical/Visual Guidance System including relocation of segmented circle, rotating beacon, and primary wind cone	09/08/2015	\$ 922,697	\$ 830,427	\$ 41,521
Yuba County	County of Yuba	Update Airport Layout Plan (ALP) with Narrative Report (including ALP Drawing Set and Survey)	09/16/2015	\$ 160,000	\$ 144,000	\$ 7,200
Bakersfield Municipal	City of Bakersfield	Rehabilitation of Northeast Hangar Taxilane (Construction-Only)	09/29/2015	\$ 400,704	\$ 360,633	\$ 18,032
Calaveras County	County of Calaveras	Rehabilitate Runway 13/31 (slurry seal), Rehabilitate Taxiway "A" (slurry seal)	09/29/2015	\$ 412,165	\$ 365,100	\$ 18,255
Byron	County of Contra Costa	Rehabilitate Runway 12/30, 5/23, Taxiway, Apron	09/29/2015	\$ 927,229	\$ 834,506	\$ 41,725
Oceanside Municipal	City of Oceanside	Rehabilitate existing aircraft parking apron including underground utility lines, Phase 2 Install perimeter fencing including pedestrian access gates and emergency vehicle access gate, Phase 2	09/30/2015	\$ 402,619	\$ 339,619	\$ 16,981
Reedley Municipal	City of Reedley	Install Perimeter Fencing, Phase 2	09/30/2015	\$ 276,571	\$ 248,913	\$ 12,446
Nevada County	County of Nevada	Update ALP	10/05/2015	\$ 174,969	\$ 157,472	\$ 7,874
Susanville Municipal	City of Susanville	Install Runway Vertical/Visual Guidance System Precision Approach Path Indicator Runway 11/29	10/05/2015	\$ 69,710	\$ 62,739	\$ 3,137
Auburn Municipal	City of Auburn	ALP Update with Narrative Report	10/05/2015	\$ 250,000	\$ 225,000	\$ 11,250
Paso Robles Municipal	City of Paso Robles	Design: Rehabilitate Taxiways B, C, D, and E	10/06/2015	\$ 1,387,176	\$ 126,000	\$ 6,300
Tehachapi Municipal	City of Tehachapi	Rehabilitation of Southwest Diagonal Taxiway	10/06/2015	\$ 948,815	\$ 853,933	\$ 42,697
Georgetown	County of El Dorado	Conduct Pavement Management Program	10/19/2015	\$ 36,006	\$ 32,405	\$ 1,620
Placerville	County of El Dorado	Update Miscellaneous Study - Pavement Maintenance Management Program	10/19/2015	\$ 41,116	\$ 37,004	\$ 1,850
Placerville	County of El Dorado	Rehabilitate Runway 5/23 (approximately 4,200 feet), Rehabilitate Taxiway (approximately 4,200 feet), Rehabilitate Apron (approximately 35,000 square yards)	10/19/2015	\$ 301,963	\$ 271,767	\$ 13,588

Airport	Sponsor	Project Description	Date Executed	Total Project Costs	AIP Grant Amount	State Match Amount
Brawley Municipal	City of Brawley	Improve Runway Safety Area	11/03/2015	\$ 862,636	\$ 776,372	\$ 38,819
San Bernardino Intl	San Bernardino International Airport Authority	Rehabilitate Taxiway, Phase I	11/04/2015	\$ 1,481,282	\$ 1,333,154	\$ 66,658
Banning Municipal	City of Banning	Remove Obstructions, Install Airfield Guidance Signs	11/09/2015	\$ 141,300	\$ 127,170	\$ 6,359
Hollister Municipal	City of Hollister	Rehabilitate Runway 13/31, Phase II	11/09/2015	\$ 6,467,407	\$ 5,820,666	\$ 291,033
Independence	County of Inyo	Rehabilitation of Runway 14/32	11/16/2015	\$ 337,090	\$ 303,381	\$ 15,169
Eastern Sierra Regional Bishop	County of Inyo	Rehabilitation of Runway 16/34 and Miscellaneous Airfield Pavements; Airfield Pavement Markings; Installation of Runway Vertical/Visual Guidance System; Installation of Perimeter Fencing.	11/16/2015	\$ 1,580,396	\$ 1,422,356	\$ 71,118
General William Fox Airfield	County of Los Angeles	Construct Taxiway Connector H	11/19/2015	\$ 1,468,274	\$ 1,321,446	\$ 66,072
Oakdale Municipal	City of Oakdale	Erosion Control in Gore/Perimeter Areas, Slope Stabilization/Erosion Control of Runway	11/19/2015	\$ 166,666	\$ 150,000	\$ 7,500
Santa Ynez	County of Santa Barbara	Security Enhancements (Construction-Only); Rehabilitation of Runway 8-26 Lighting, Installation of Runway 8-26 Vertical/Visual Guidance System, Installation of Miscellaneous NAVAIDS, Rehabilitation of Taxiway Lighting (Design-Only).	11/30/2015	\$ 1,255,873	\$ 1,130,285	\$ 56,514
Twenty-Nine Palms	County of San Bernardino	Conduct Airport Airfield Drainage Study	11/30/2015	\$ 60,000	\$ 54,000	\$ 2,700
Needles	County of San Bernardino	Conduct Airport Airfield Drainage Study	11/30/2015	\$ 60,000	\$ 54,000	\$ 2,700
Columbia	County of Tuolumne	Design: Rehabilitate Taxiway, Phase I	12/07/2015	\$ 199,818	\$ 181,155	\$ 9,058
Columbia	County of Tuolumne	Update Airport Master Plan Study	12/07/2015	\$ 383,706	\$ 345,335	\$ 17,267
Truckee-Tahoe	Truckee-Tahoe Airport District	Rehabilitate Taxiway A, F, U, and J (approximately 360,460 square feet)	12/11/2015	\$ 2,397,282	\$ 2,157,553	\$ 107,878
El Monte	County of Los Angeles	Rehabilitate Apron, Phase 2	12/11/2015	\$ 47,500	\$ 5,168,838	\$ 258,442
Brown Field Municipal	City of San Diego	Rehabilitate Runway 8L/26R, Phase II	12/15/2015	\$ 4,860,709	\$ 4,374,638	\$ 218,732
Marina Municipal	City of Marina	Install perimeter Fencing	12/28/2015	\$ 1,250,806	\$ 1,125,725	\$ 56,286
				\$31,670,355	\$32,479,676	\$ 1,623,984



**Fiscal Year 2015–2016
Second Quarter Report**

**Division of Aeronautics
Acquisition and Development Projects**

**Report to the
California Transportation
Commission**

SUMMARY

This report for the Division of Aeronautics (Division) Acquisition and Development (A&D) Projects is for the second quarter of the Fiscal Year (FY) 2015–16. This report includes the status of the allocated projects.

BACKGROUND

The Aeronautics A&D Program is a biennial three-year program for the acquisition and development of airports.

The Division of Aeronautics Program is funded by the Aeronautics Account in the State Transportation Fund. It is prepared in accordance with California Public Utilities Code, sections 21683 and 21706. The A&D projects are State funded at 90 percent of the total project cost with a 10 percent local match required.

STATUS

Currently, there are a total of 29 projects valued at \$5.6 million. The following two allocated projects are behind schedule:

Airport and County Project Description	Status	Estimated End of Construction
<p>* Ravendale Airport Lassen County</p> <p>1. Widen Runway, Taxiway; Rehabilitate and Restripe Pavement</p>	<p>This project has been included in Capital Improvement Plan reports for several cycles before receiving allocation. Lassen County has had challenges delivering multiple projects simultaneously due to its limited staff and a limited construction window. Delay of this project is also due to the contingency of the completion of the other projects.</p>	<p>July 2016</p>
<p>* Santa Barbara Airport Santa Barbara County</p> <p>2. Adopt Airport Land Use Compatibility Plan</p>	<p>The Airport Land Use Commission (ALUC) finished the Airport Land Use Compatibility Plan (ALUCP) but has not adopted the document due to the need for California Environmental Quality Act compliance. The ALUC has applied for a new grant to prepare an environmental document, and it is included in the Capital Improvement Plan for the FY 2015–16. Once the environmental compliance is met, the ALUC will adopt the ALUCP, and the Division can make the final payment for SB-VAR-10-1 and close out this grant.</p>	<p>August 2016</p>

Acquisition and Development Projects Status and Detail

Allocated Projects

District	Airport	County	Project Description	Project Status	Allocation Date	Total Allocation	Total Expenditure to Date	Estimated Date of Completion
7	Bracket Field	Los Angeles	Airport Land Use Compatibility Plan (ALUCP)	Final invoice on process	6/22/2011	\$97,000	\$69,679	12/31/2015
8	Hemet Ryan	Riverside	ALUCP	Progress Pay	9/15/2011	\$117,000	\$42,556	6/30/2016
11	Jacumba	San Diego	Rehabilitate Runway 07/25	Plans, Specifications, and Estimate (PS&E) Approved	5/28/2015	\$383,000	0	5/28/2019
2	Trinity Center	Trinity	Slurry Seal Apron, Taxiway area, and Restripe Pavement	PS&E Extension Requested	5/28/2015	\$90,000	0	5/28/2019
2	Herlong	Lassen	Install Runway Lighting	PS&E	5/28/2015	\$84,000	0	5/28/2019
2	Herlong	Lassen	Overlay Runway, Taxiway, and Apron	PS&E	5/28/2015	\$410,000	0	5/28/2019
2	*1 Ravendale	Lassen	Widen Runway, Taxiway; Rehabilitate and Restripe Pavement	Construction	3/23/2011	\$306,000	0	7/31/2016
2	Ravendale	Lassen	Overlay Runway and Tie-down Area	Construction	5/28/2015	\$244,000	0	5/28/2019
2	Ravendale	Lassen	Install Runway Lighting	PS&E	5/28/2015	\$86,000	0	5/28/2019
4	San Carlos	San Mateo	ALUCP	Completed	1/25/2012	\$135,000	\$135,000	11/18/2015
5	*2 Santa Barbara	Santa Barbara	ALUCP	Progress Pay	1/20/2011	\$90,000	\$81,000	8/15/2016
1	Ward Field	Del Norte	Obstruction Removal (Trees)	Project Started	4/25/2012	\$113,000	\$32,880	2/11/2017
11	Agua Caliente Springs	San Diego	Rehabilitate Runway 11/29	Construction	1/22/15	\$499,000	0	1/22/2019
1	Ward Field	Del Norte	ALUCP	Progress Pay	3/26/15	\$135,000	\$4,050	3/26/2019
3	Chico Municipal	Butte	ALUCP	In the process of choosing consultant	3/26/15	\$99,000	0	3/26/2019
4	Rio Vista	Solano	ALUCP	In the process of choosing consultant	3/26/15	\$144,000	0	3/26/2019
2	Ruth	Trinity	Runway Overlay and Restripe Pavement	PS&E Extension Requested	3/26/15	\$432,000	0	3/26/2019
10	Calaveras/Maury	Calaveras	Upgrade Weather Observing System	Construction	3/26/15	\$50,000	0	3/26/2019
10	Calaveras/Maury	Calaveras	Replace Rotation Beacon	Construction	3/26/15	\$20,000	0	3/26/2019
3	Cameron Airpark	El Dorado	Runway Crack Repair and Slurry Seal	PS&E	6/25/2015	\$89,000	0	6/25/2019
8	Jacqueline Cochran	Riverside	ALUCP – (County-wide)	Allocated	6/25/2015	\$135,000	0	6/25/2019
1	Andy McBeth	Del Norte	Obstruction Removal (Trees)	Allocated	6/25/2015	\$135,000	0	6/25/2019
8	Chiriaco Summit	Riverside	Runway Paving and Grading	PS&E	6/25/2015	\$430,000	0	6/25/2019
2	Montague-Yreka, Rohrer Field	Siskiyou	Install Precision Approach Path Indicator on Runway 14	PS&E Approved	6/25/2015	\$68,000	0	6/25/2019
4	Hayward Executive	Alameda	Runway 10R/28L and Taxiway Paving and Restriping	PS&E Approved	5/28/2015	\$499,000	0	5/28/2019

District	Airport	County	Project Description	Project Status	Allocation Date	Total Allocation	Total Expenditure to Date	Estimated Date of Completion
2	Ravendale	Lassen	Construct Windssock Lighting and Beacon; Repair Segmented Circle	PS&E	5/28/2015	\$108,000	0	5/28/2019
5	Marina	Monterey	ALUCP	Allocated	8/27/2015	\$162,000	\$0	8/1/2019
5	Santa Barbara	Santa Barbara	ALUCP	Allocated	12/9/2015	\$140,000	\$0	12/1/2019
Total Projects 28						\$5,300,000	\$365,165	