California Transportation Commission
Extension Requests / Staff Recommendations

Agenda Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Extension Request	Recommendations Caltrans	Recommendations CTC Staff	Notes
114	**2.8b.(1)**	**Contract Award**	1	05-1963	SCR	Caltrans	6 months	6 months	6 months	Specifications changed.
		SHOPP	2	04-0425G	SCL	Caltrans	6 months	6 months	n/a	**Withdrawn prior to meeting - project awarded.**
			3	02-3291	SIS	Caltrans	6 months	6 months	n/a	**Withdrawn prior to meeting - project awarded.**
			4	11-0842	IMP	Caltrans	3 months	3 months	3 months	Site conditions changed due to Railroad.
			5	04-0485K	SCL	Caltrans	6 months	6 months	6 months	Delay due to utility relocation.
115	**2.8b.(2)**	**Contract Award**	1	01-0302M	HUM	Arcata	6 months	6 months	6 months	Delay in determination of landscaping due to California Coastal Commission permit requirements.
		STIP TE- Loc Admin	2	06-6553	KERN	Arvin	6 months	6 months	n/a	**Withdrawn prior to meeting - project awarded.**
			3	08-4434K	SBDO	SANBAG	6 months	6 months	6 months	Pending approval of SCAG FTIP amendment.
116	**2.8b.(3)**	**Contract Award**	1	02-2490	SHA	Shasta County	3 months	3 months	3 months	Delay due to utility relocation.
		STIP- Loc Admin	2	04-2011F	CC	Hercules	9 months	9 months	9 months	Delay due to splitting project into two contracts (FTA and FHWA).
			3	04-2025E	CC	Hercules	9 months	9 months	9 months	Delay due to splitting project into two contracts (FTA and FHWA).
			4	04-2025F	CC	El Cerrito	4 months	4 months	4 months	Delay in processing Federal Authorization (E-76).
			5	06-6556	KERN	Kern County	3 months	3 months	3 months	Delay due to utility and project coordination with multiple parties.
			6	07-4090	LA	Culver City	9 months	9 months	9 months	Delay due to loss of redevelopment funds and identification of replacement funds.
			7	09-2558	MONO	Mono County	6 months	6 months	6 months	Delay due to inclement weather conditions.
			8	09-2021	MONO	Mono County	6 months	6 months	6 months	Delay due to inclement weather conditions.
			9	10-0205	SJ	Stockton	6 months	6 months	6 months	Delay due to utility relocation.
			10	11-7421S	SD	SANDAG	20 months	20 months	20 months	Delay due to PUC and Railroad agreements.
			11	11-7421Z	SD	SANDAG	3 months	3 months	3 months	Delay due to processing of Federal Authorization (E-76) and bidding inquiries.
			12	12-2135Y	OR	Mission Viejo	2 months	2 months	2 months	Delay due to need to resubmit authorization package (missing CCC requirement).
117	**2.8b.(4)**	**Contract Award**	1	N/A	KINGS	Hanford	15 months	15 months	15 months	Delay due to utility relocation, which will not be complete until December 2013. Additional 3 months requested so as to award in spring for construction in summer.
		SLPP - Loc Admin								