California Transportation Commission
Extension Requests / Staff Recommendations

January 8, 2013

Agenda Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Extension Request	Recommendations Caltrans	Recommendations CTC Staff	Notes
82	**2.8b.(1)**	**Contract Award**	1	02-2503	Tehama	County of Tehama	4 months	4 months	4 months	Delayed E-76 notification and bid option complexities.
		STIP- Loc Admin	2	02-2479	Siskiyou	County of Siskiyou	6 months	6 months	6 months	Combined with 2504 - bid protests.
			3	02-2504	Siskiyou	County of Siskiyou	6 months	6 months	6 months	Combined with 2479 - bid protests.
			4	03-1317	Glenn	Glenn County	3 months	3 months	3 months	Delayed R/W certification.
			5	03-1L61	Sierra	Sierra County	~~5~~ **6** months	~~5~~ **6** months	~~5~~ **6** months	Unexpected re-evaluation of NEPA due to arsenic in soil, and weather delays.
			6	06-6539	Tulare	Tulare County	6 months	6 months	6 months	Unexpected re-design for storm runoff and ADA conflict with utilities, and longer negotiations with Community Services district for landscape maintenance.
			7	06-6524	Tulare	Tulare County	4 months	4 months	4 months	Unexpected re-design to incorporate LED lighting to comply with emerging green energy standards.
			8	07-3565K	Ventura	Ventura County Transp. Comm.	6 months	6 months	6 months	Non-responsive bidders requiring re-advertisement.
			9	10-0204	San Joaquin	San Joaquin Reg'l Transit District	3 months	3 months	3 months	Delayed E-76 due to need for a Public Interest Finding submittal.
83	**2.8b.(2)**	**Contract Award**	1	04-0829F	Napa	Caltrans	3 months	3 months	3 months	Low bidder(s) un-responsive and need to complete analysis of additional bidders to award.
		SHOPP	2	08-0224M	San Bdo	Caltrans	2 months	2 months	N/A	**Withdrawn prior to meeting - project awarded.**
84	**2.8c.**	**Project Completion**	1	N/A	Siskiyou	County of Siskiyou	16 months	16 months	16 months	Time needed for 75 percent plant establishment.
		STIP - Loc Admin								