

Memorandum

TAB 83

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 8, 2013

Reference No.: 2.8b.(2)
Action Item
REPLACEMENT ITEM

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER RESOLUTION G-06-08 WAIVER 13-02**

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve a two month time extension for one State Highway Operation and Protection Program (SHOPP) projects described below.

ISSUE:

On June 28, 2012, the Commission allocated \$1,398,000 for one SHOPP project in Napa County to stabilize and construct Route 128 (PPNO 0829F). In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in June 2012 is December 31, 2012. The Department will not be able to meet the deadline for this project and is requesting a time extension for the period of contract award.

Bids opened for this project in October 2012. The low bidder did not meet good faith effort requirements. The preliminary determination on the next low bidder is that they may also not meet the good faith effort requirements. This three month time extension will allow the Department sufficient time to complete the analysis of the next low bidder, go to the third low bidder if necessary and award the project contract.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.