California Transportation Commission

September 27, 2012 Meeting - Extension Requests / Staff Recommendations

Agenda Item #	Ref #	Extension Type	Proj #	PPNO	County	Agency	Extension Request	Recommendations Caltrans	Recommendations CTC Staff	Notes
82	**2.8b.(1)**	Contract Award	1	04-xxxx	CC	Antioch	6 months	6 months	6 months	To complete C&M agreement with railroad
		LBSRA- Local Bridge	2	07-xxxx	LA	Los Angeles	5 months	5 months	5 months	Lenghty bid due to complex sequencing
83	**2.8b.(2)**	Contract Award	1	04-9098H	SF	SF City & County	6 months	6 months	6 months	Addt'l public hearings, clarify use of CCC
		STIP- Loc Admin	2	04-9098J	SF	SF City & County	3 months	3 months	3 months	Delayed by dissolution of SFRA
			3	07-4094	LA	LA County	4 months	4 months	4 months	Delay to adopt new DBE and advertise
84	**2.8b.(3)**	Contract Award	1	75-2065I	SD	Surfliner Corridor	3 months	3 months	3 months	Contract requires NCTD Board approval
		STIP- State Adm Rail								
85	**2.8c.**	Project Completion	1	07-xxxx	LA	Los Angeles	20 months	20 months	20 months	Conflicts required relocation of electrical
		Prop 1B - LBSRA								duct banks to complete construction